

**LBNL BUILDING 50  
4 WEEK LOOK AHEAD SCHEDULE**

6/21/2010

Week Starting 6/21/2010  
Week Ending 7/18/2010  
Prepared by Dan Hanley

| BUILDING 50              |             | Week Ending 6/21/2010 |      |      |      |      |      |      | Week Ending 6/28/2010 |      |      |     |     |     |     | Week Ending 7/05/2010 |     |     |     |     |      |      | Week Ending 7/12/2010 |      |      |      |      |      |      |
|--------------------------|-------------|-----------------------|------|------|------|------|------|------|-----------------------|------|------|-----|-----|-----|-----|-----------------------|-----|-----|-----|-----|------|------|-----------------------|------|------|------|------|------|------|
| SCHEDULE ACTIVITIES      | SUB         | 6/21                  | 6/22 | 6/23 | 6/24 | 6/25 | 6/26 | 6/27 | 6/28                  | 6/29 | 6/30 | 7/1 | 7/2 | 7/3 | 7/4 | 7/5                   | 7/6 | 7/7 | 7/8 | 7/9 | 7/10 | 7/11 | 7/12                  | 7/13 | 7/14 | 7/15 | 7/16 | 7/17 | 7/18 |
|                          |             | M                     | T    | W    | T    | F    | S    | S    | M                     | T    | W    | T   | F   | S   | S   | M                     | T   | W   | T   | F   | S    | S    | M                     | T    | W    | T    | F    | S    | S    |
| <b>Rooms 6030 - 6040</b> |             |                       |      |      |      |      |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |
| Install Duct             | Bal-Aire    | x                     | x    | x    |      |      |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |
| Duct Work @ Roof         | Bal-Aire    | x                     | x    | x    |      |      |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |
| Electrical @ Units       | Young       |                       | x    | x    |      |      |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |
| Start Units              | Bal-Aire    |                       |      |      |      | x    |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |
| Pipe SD 's               | Young       | x                     | x    |      |      |      |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |
| Hang Lights              | Young       | x                     |      |      |      |      |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |
| Prime Duct Work/ Walls   | Romano's    | x                     |      |      |      |      |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |
| Spray Ceilings/ Ducts    | Romano's    | x                     | x    |      |      |      |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |
| Flooring                 | B T Mancini |                       |      | x    | x    | x    |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |
| Punch List               |             |                       |      |      |      | x    |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |
| Truck Trips              |             |                       |      |      |      |      |      |      |                       |      |      |     |     |     |     |                       |     |     |     |     |      |      |                       |      |      |      |      |      |      |

4TH AND 5TH FLOOR RECONFIGURATION

| Description                  | Subcontractor | June 21, 2010 |    |                |    |    |   |   |    |    |                | June 28, 2010 |   |   |   |   | July 7, 2010 |                |   |   |   |   |   |
|------------------------------|---------------|---------------|----|----------------|----|----|---|---|----|----|----------------|---------------|---|---|---|---|--------------|----------------|---|---|---|---|---|
|                              |               |               |    | FOLLOWING WEEK |    |    |   |   |    |    | FOLLOWING WEEK |               |   |   |   |   |              | FOLLOWING WEEK |   |   |   |   |   |
|                              |               | S             | S  | M              | T  | W  | T | F | S  | S  | M              | T             | W | T | F | S | S            | M              | T | W | T | F | S |
|                              |               | 21            | 22 | 23             | 24 | 25 |   |   | 28 | 29 | 30             | 1             | 2 |   |   | 3 | 4            | 5              | 6 | 7 |   |   |   |
| <b>4050 AREA</b>             |               |               |    |                |    |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| Install ceiling tiles @ 4059 | Nibbi         |               |    | x              |    |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| Clean up                     | Nibbi         |               |    | x              |    |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| Punch List                   | Nibbi/LBL     |               |    |                | x  | x  | x | x |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
|                              |               |               |    |                |    |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| <b>4037 AREA</b>             |               |               |    |                |    |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| Clean up                     | Nibbi         |               |    | x              |    |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| Punch List                   | Nibbi/ LBL    |               |    |                | x  | x  | x | x |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
|                              |               |               |    |                |    |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| <b>5056 AREA</b>             |               |               |    |                |    |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| Hang Boards                  | Nibbi         |               |    |                | x  |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| Clean up                     | Nibbi         |               |    |                | x  |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| Punch List                   | Nibbi/LBL     |               |    |                |    | x  | x | x |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
|                              |               |               |    |                |    |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| <b>TELECOM CLOSET 5070</b>   |               |               |    |                |    |    |   |   |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |
| Punch List                   | Nibbi/LBL     |               |    |                | x  | x  | x | x |    |    |                |               |   |   |   |   |              |                |   |   |   |   |   |